


EXTENSION OF TIME PROPOSAL

1	Name of work	Imprts to drains @ Kuvempu Layout Kempapura in Ward No. 07 (STP)
2	Amount of Work Portion	11.50,007.64.
3	Estimated Cost	15.00 Lacs
4	Name of contractor	Siddexha.
5	Agreement No.	23/21.4.22
6	No. and date under which work order issued	23/22.4.22
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	20/7/22
9	Date of receipt of application in the sub division office	20/7/22
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	9 Days.
15	Date of recommending time limit applied for	22.7.22 to 30.7.22
16	Whether the original application of the contractor is enclosed.	Enclosed
17	Balance of work remaining to be done	—
18	Probable time required for completion of remaining work	30-7.22
19	Cost of work charged establishment charged on the work after the expiry of original period.	—
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Work delayed due to continuous Rain. EOT may be Approved with nominal Penalty
22	Remarks of the EE with the daily rate of penalty proposed	As per AEE recommendation EOT Approved with Rs. 900/- Penalty.


Assistant Engineer


Executive Engineer,
Byatarayanapura Division,
BBMP, Bangalore.


Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore